

***Holland Tunnel
Electrical / Mechanical
Rehabilitation of Ventilation Systems
Reauthorization***

***Committee on Capital Planning, Execution and Asset
Management***

July 24, 2013

Overview and Scope of Work

- **First mechanically-ventilated vehicular tunnel** — Opened 1927
- **Challenge:** maintain safe air quality
- **Improve operational efficiency**
 - Replace motors
 - Add automatic control system
 - Add adjustable speed drives
- **Replace electrical equipment**
- **Replace all 84 fans**

Challenges and Lessons Learned

- **Complex contract**
 - Antiquated system replacement
 - Rigid phasing necessary to maintain ventilation (5 phases)
 - Constrained building spaces within 86 year old buildings
 - “First Generation” technology implementation/integration
- **Overly aggressive initial plan**
- **Project delivery enhancements now under way**
 - Risk assessments
 - Peer reviews/ industry outreach/ inter-agency discussions
 - Enhanced delivery methods/ alternate contract strategies
 - Enhanced status reporting

Major Issues

- **Systems**
 - Electrical equipment (switchgear) commissioning
 - Automatic Control System software integration
 - Motor drive performance
- **Working Conditions**
 - Space limitations in Ventilation Buildings
 - Pier 9 deterioration limits NJ River Ventilation Building access
- **Super Storm Sandy**
 - Inspection of stored fans
 - Clean/ restore components
 - Possible major fan component replacement

Contract Assessments

- **Reviewed options**
 - Breach/ rebid contract
 - Replace critical equipment manufacturer
 - Aggressively manage contractor/vendor
- **Continue with current contractor/ vendor**
 - Ensure one equipment source
 - Collaborate with Contractor and Vendor to expedite resolution of issues
 - Most cost effective and expedient solution

Project Status

- **Overall completion – 70%**
- **Fan fabrication/ delivery – 100%**
- **Automatic control system installation – 100%**
- **Electrical equipment installation – 90%**
- **2 out of 5 phases completed – 40%**
- **Anticipated completion**
 - Phase 3 – Feb. 2014
 - Phase 4 – Nov. 2015
 - Phase 5 Final Completion – Dec. 2016

Project Reauthorization Request

Total Authority spending: **\$196.4 million**

Additional Project Cost borne by Insurer: **\$10 million**

Total Project Cost: **\$206.4 million**

(includes \$13 to \$20 million attributable to Sandy)

	<u>Existing</u>	<u>Increase</u>	<u>Forecast</u>
Construction Cost:	\$85.8	\$17.3	\$103.1 million
Staff Cost:	\$17.7	\$16.3	\$34.0 million
Consultant Cost:	\$ 3.5	\$0.0	\$3.5 million

Construction End: December 2016

Economic Benefits: additional 140 job-years, \$9 million in wages, and \$35 million in economic activity